




# Project Technical Status

John Cooper




# NOvA Weekly Progress

NOvA Construction Rates per Week



NOvA Construction Rates as % of Steady State Production Plan




- PVC extrusions: **156** (101% of planned rate)
- PVC modules: **137** (100%)
- Ash River modules: **178** (108%)
- Ash River scintillator: **130** (72%), still ramping up



# NOvA Weekly Progress: Extrusions


NOvA Construction Rates per Week

■ PVC Extrusions completed at Extrutech ÷ 2  
(2 extrusions make 1 module)



NOvA Construction Rates as % of Steady State Production Plan

● Extrusions,  
○ % of Production Plan




- Overall: Extrusions generally > the planned rate
  - 156 extrusions last week, 101% of planned rate
- Gap in production in graphs above is a shutdown over holidays to clean the NOvA die & extrusion machine,
  - done at this detailed level about every 6 months
  - Up and running as of Jan 2 at 4 PM, running 5 days/wk, 24 hrs/day again.
- Switched to 6 days x 24 hours on Jan 19
  - Recovery Act requires all items costed by September 30, 2013, and running at 5 days / week looked to cut this a little close (~ Sept 1)
    - 6 day operations should gain us about 1+ months.
  - Downside is that we have to rent space in Manitowoc and in Minneapolis for about 6 additional months to hold all the extrusions @ a cost of ~ 20 K\$ per month



# NOvA Weekly Progress: Modules


NOvA Construction Rates per Week

■ PVC Modules completed at Minnesota



NOvA Construction Rates as % of Steady State Production Plan


○ PVC Modules, % of Production Plan



- Overall: Module production now back to about the planned rate after Fall Semester startup with part-time vs. summer full-time students
  - 137 modules produced last week, 100% of planned rate
  - Not much work between Christmas and New Year's, but no classes now until Jan 22
- 251 students reported time in December
- Module production failure rate is 1.7% integrated over production since October 15. (goal is < 2%)



# Minnesota Students and hours




- During ramp, initial rates were low, bad modules were high
- Now all fixed, rate back > 137 modules per week, only 1.7 % failures
- **In fact, now building at max rate with LESS labor (red curve above)**



# Weekly Progress: Modules at Ash River


NOVA Construction Rates per Week

■ Modules Assembled at Ash River




NOVA Construction Rates as % of Steady State Production Plan

● Assembled modules at Ash River, % of Production Plan



NOVA BLOCK Construction

■ Blocks set in place at Ash River




- Overall: Block assembly is at the planned rate, see next page
  - Slowed down over holidays to avoid standing army while pivoter winch design was re-worked, dropped 6-7 shifts in addition to holidays
- Set 6<sup>th</sup> block on Jan 3
- 5 of 47 workers sick last week
- **6 -14 modules to go on 7<sup>th</sup> block today, then move it down the hall**
- **7 blocks = 25% complete !**



# Block Assembly Rate history

- Shifts to assemble and install vs. Block #
  - **Baseline is 21 shifts per block**, including time to take it down the hall and set it.
  - Block #5 slow due to winch cable re-design
    - would have been faster since it was the first block where we did not laser scan every layer.
  - **Data for Block #6 assumes it gets set in one shift on January 22 = Baseline**






# Weekly Progress: Scintillator Filling


NOvA Construction Rates per Week

■ Modules filled with scintillator



NOvA Construction Rates as % of Steady State Production Plan

◆ Modules filled with scintillator, % of Production Plan



- Overall: Filling started the week of Dec 10, still working up to the steady state plan
  - Problem with tanker heater during week of 12/24 cancelled filling between holidays
  - Second shift of filling started Jan 7, so rate is still increasing
- **NO LEAKS !**
  - and people are checking




# Scintillator Filling

- Filling scheme
  - We fill all horizontals not quite full (orange),
  - then all verticals really full (green),
  - then go back to topping off horizontals
    - that is the task this week, which will slow us down in rate
      - One day so far at 10% of vertical rate
- The reason for topping off is to let air bubbles percolate through the horizontals before filling right to the top.
  - First try seems to be about 10-15 gallons short on average. Still learning

2013/01/19

Vertical Modules																
Position	1	3	5	7	9	11	13	15	17	19	21	23	25	27	29	31
0	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252
1	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252
2	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252
3	252	252	252	252	252	252	252	252	252	255	252	252	252	252	252	252
4	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252
5	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252
6	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252
7	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252
8	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252
9	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252
10	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252
11	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252	252


Horizontal Modules																
Position	0	2	4	6	8	10	12	14	16	18	20	22	24	26	28	30
11	243	245	244	238	233	243	235	229	240	247	230	228	235	248	244	249
10	248	249	231	215	243	215	231	215	250	243	241	215	236	240	248	215
9	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215
8	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215
7	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215
6	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215
5	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215
4	215	215	215	215	215	215	215	208	215	215	215	215	215	215	215	215
3	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215
2	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215
1	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215	215
0	215	215	215	232	215	215	219	236	215	215	230	239	215	215	215	235





# Scintillator price and mixing plans

- 90,000 gallons in the Far Detector so far + 25,000 gallons in tankers
- We have emptied the first (of 2) blend tanks at Ash River
- Next blend starts today
  - Have Fluor mix ready
  - Filling with mineral oil
- STRATEGY:
  - Keep our 600 K gallon mineral oil buffer tank as full as possible
    - Mitigates against price increases
  - Initiated shipping of mineral oil directly to blend tank in railcars (25,000 gal)
- WHY?: the index price of our mineral oil is now at its lowest price since the bid date in April 2010.
  - Price to us (\$3.80) is now **LOWER** than in the Project's base estimate (\$3.92) for the first time !!!!






# Longer Cumulative View:

- Projections for all four assuming planned rate is sustained after Nov 26, 2012
- PVC modules does not include 0.68 blocks of modules with 1 cell not passing the fiber test(s)
  - Since we want to use those at the END of the detector
- Watching slopes & end points of the various parts
  - PVC modules will slow down as we build 660 Near Detector modules (= 1.7 blocks) this spring & summer
  - ~ 1.5 blocks

NOvA Construction Progress ( 384 PVC modules per Block)




# Other notable events


## Production APDs continue to arrive at Caltech

- A total of **1,500** received to date. (**12.5 %** of the order). Rate close to 175 / month expected
- **111** now coated, **96** of those now assembled & tested at Caltech, **60** shipped to Ash River
- **411** shipped to coater, beginning production, expect 300 back from the coater on Jan 23.

APD Production Order Progress



APD Production -- LONG VIEW



End points are Different by ~ 2 months

## Status of Installation test at Fermilab:

- 85 production Parylene coated APDs installed in 3 groups on Nov 23, Dec 12, and Dec 19 on a set of 30 production optical connectors. All were cooled to -15C.
- Of the 85, one in the 1<sup>st</sup> set was noisy and one in the 2<sup>nd</sup> set was noisy.
  - Viewing “noisy” an installation failure, **the failure rate is 2/85 = 2.4%.**
  - **THIS IS MUCH BETTER THAN THE 15% FAILURE RATE REPORTED AT THE NOV 20 MINI-REVIEW.**
- In fact the 1<sup>st</sup> noisy one was traced to one of the 32 pixels on the device.
  - **Counting working pixels as success, the failure rate is then only 33 / 2720 = 1.2 % failures**
- The last 30 will be left operating on the installation test stand for a longer time.



# Status of Outfitting electronics



- Infrastructure status:

Item	Di-block 01	Di-block 02	Di-block 03	Di-block 04
Unistrut / cable trays	X	X	X	X
Power DB installed	X	X	X	-
PDB tested	-	X	X	-
DCM installed	X	X	X	-
DCM tested	-	X	X	-
Water manifolds installed	X	X	-	-



# Status of Outfitting electronics, Key Dates

- Scintillator Filling:
  - Block 00 filled \_\_\_\_\_ 1/24/13
  - Block 01 filled \_\_\_\_\_ 2/18/13
- Electronics Installation:
  - First FEBs installed on Block 00 \_\_\_\_\_ 1/22/13
  - FEB Communication Cables Installed (Parts?) \_\_\_\_\_ 2/12/13
  - FEB Installation/Checkout Starts (Parts?) \_\_\_\_\_ 2/18/13
  - APD Installation Starts (Parts?) \_\_\_\_\_ 2/25/13 (2/19/13)
- Dry Gas System:
  - Detector air tube routing complete \_\_\_\_\_ 1/22/13
  - Field wiring of instruments to PLC complete \_\_\_\_\_ 1/28/13
  - Dry Gas System commissioning complete (installation?) \_\_\_\_\_ 2/7/13
- Detector Commissioning:
  - Start far detector commissioning \_\_\_\_\_ 3/7/13
  - 1st di-block 99% live (DAQ, analysis/monitoring tools?) \_\_\_\_\_ 4/2/13
  - 2nd di-block 99% live (DAQ, analysis/monitoring tools?) \_\_\_\_\_ 4/24/13



# Other notable events

- Near Detector Cavern status:
  - Dismantled dust walls
  - Installed drip ceiling brackets, gutter & roof panels
  - Starting to install catwalk structural steel (next slide)








# Other notable events

- Near Detector construction status:
  - Setting up ANL prototype adhesive machine in the CDF Assembly Building
  - Recall we will build the Near Detector blocks at Fermilab (24 layers) so that transportation after construction is as short as possible to the MINOS Service Building, minimizing risk.





# ES&H Summary

- At Ash River: **Nothing new**
  - Work days without a lost time accident or recordable incident = **56** days as of 18 Jan 2013
    - First lost time accident on 01 Nov 2012. Worker hit his knee, lost one day after being prescribed a topical medication .
    - Prior record was 391 days and accumulated employee hours of 61,669 since beneficial occupancy of the Ash River building in April 2011.
    - Winch cable snap, no one hurt, reported 11 Dec 2012
      - Re-designed & approved, Stop Work order lifted on Jan 3, 6<sup>th</sup> block set with Pushka & McHugh on the scene on Jan 2-4.
- Transportation of Materials to Ash River: **Nothing new**
  - A truck with PVC modules from Minneapolis was involved in a low speed accident on 27Nov2012. No damage to the modules, but Ash River lost 6 hours of construction time.
- At the U of Minnesota Factory: **Nothing new**
  - No reportable accidents since module assembly started in April 2011.
  - About **159,000** student hours worked during this time
- At Fermilab during the Accelerator Shutdown for NOvA: **Nothing new**
  - Of order 70 - 120 FTEs working per month on shutdown items.
  - Accelerator tunnel incident on Nov 19. Employee did mandated stretch exercise after installing a shim on a permanent magnet end in the tunnel, hit his hand on something nearby, needed a butterfly closure.
- At Fermilab by Kiewit, construction of the Near Detector Cavern: **Nothing new**
  - **24,403** hours of work so far, no accidents.