

# **Construction Status Site and Building**

S. Dixon

March 23, 2010 PMG Meeting



## 20MAR10 Incident Information

## Incident Information

- ~2:25 am during 20MAR10 Night Shift;
- Hoover Construction Employee;
- Positioning drill mast to align with hole location;
- Pinched two fingers of left hand between equipment and rock face;
- Taken for medical treatment;

## Follow Up

- Notifications
  - Hoover First Incident Report on 20MAR10
  - A&P Incident Report on 20MAR10
  - A&P Employee Interview on 21MAR10
- A&P/Hoover Actions
  - Equipment (and similar types) taken out of service for inspection/modifications
  - Discipline/Reinstruction of person involved
  - Preventative instruction of others
  - Job Safety Analysis ordered

OSHA Visit Scheduled for 08APR10



# 20MAR10 Incident Information



March 23, 2010 PMG Meeting S. Dixon, WBS 2.1 Manager 3 of 8



# View From the Bottom





## **Status**

#### Rock Excavation

- "Production" Blasting Complete on March 11, 2010;
- Smaller "Trim" Blasting continues into April 2010;
- Mechanical Trimming continues into May 2010;

## Grouting

- East Side Grouting at highly fractured three
- Continues into early April 2010
- Service Building Roofing
  - Begins in April 2010





# Fractured Rock Repair

### January 2010

- Design and Construction Teams Jointly Developed Solution
- Predominately a Tensioned Rock Anchor Solution
- Ordered Rock Anchors CR147 \$1.146m
- Independent Blasting Expert Input

### February 2010


- 2<sup>nd</sup> Lift Techniques Modified based on Independent Rock Expert Advice
- Design Team Revised Drawings
- Construction Team Prepared Claim
- A&P Submitted Claim on 23FEB10
- Design Team Started Reviewing Claim

#### March 2010

- Report from Independent Blasting Expert
- Preliminary Claim Review Complete
- Developing Response



## **Tensioned Rock Anchors**



NOTES:

1. DETAIL PROVIDED BY WILLIAMS FORM ENGINEERING CORP.


2. LOCK-OFF REQUIREMENTS

SC-42, Bulletin 4

March 23, 2010 PMG Meeting S. Dixon, WBS 2.1 Manager 7 of 8




# **Tensioned Rock Anchors**



#### SC-15, Issued For Construction

#### **Elevation Views of West Wall – Full Depth**



SC-15, Bulletin 4

March 23, 2010 PMG Meeting S. Dixon, WBS 2.1 Manager 8 of 8