



Accelerator & NuMI Upgrades Update

Paul Derwent

26 July 2012



Shutdown Schedule & Progress

- Injection Line installation progressing: ~ 2 weeks behind
 - Remaining work
 - Injection Kickers & Lambertson
 - Recycler section
 - Beam pipe installation (will hold off declaring all the work complete)
- RR30 decommissioning complete by end of July: 6 weeks ahead of schedule
 - Removed electron cooling section
 - Removed lattice insert
- Target Hall work going well:
 - Utilities work for LCW and RAW systems, dehumidification
 - NuMI target and Horn 1 removed and stored in the morgue
 - Configuration changes for relocation of Horn 2 well underway
- **The laboratory is providing the necessary resources to complete the work on schedule**
 - Constraining resource is welder availability
 - Also working around summer vacations with associated slowdowns

NOvA ANU Installation

5 beamlines

New Injection Line

Recycler



To MiniBoone
Target

Injection into Main
Injector

Main Injector




Target NT-07 coming out





NuMI Horn 1 coming out





Recycler Permanent Quads

- Need 43 permanent quads for new injection line, extraction line, and R30 straight section
 - Original plan was to remove 38 from existing lines and Recycler
 - Send to Tech Division and retune to desired strength
- Spring of 2010: resources available to build new magnets
 - Originally there was a plan to refurbish most of the 20" permanent magnet quads removed from the tunnel during the NOvA shutdown. This was found to be a risk to the schedule. Any problems in the refurbishment would have a large impact on the schedule. Building all the magnets ahead of the shutdown will be safer schedule-wise and might well accelerate the shutdown a bit. The five spare quads in storage will still be used.
 - CR 168, \$108k cost
- Summer of 2012:
 - R30 'hot' so waited 8 weeks to get started
 - Some of the magnets Radioactive Class 3 (>10 mR/hr at 1 foot)
 - TD does not have facilities to work with Class 3 materials



Critical Path items

- Lambertsen magnets: 1 delivered, 1 completed magnet measurements
 - Installation scheduled in August (Injection line) and December (Extraction line)
- Remaining kickers are in fabrication
 - 3 of 4 RKD complete (with beam tubes!) and in power testing, installation scheduled in September
 - RKB magnets to follow (all parts in hand), installation scheduled in December
- Beam pipe (316L stainless, seamless 4" OD)
 - Had a difficult time finding it in quantity
 - US vendors but Chinese mills
 - Complete injection line installation (impacts progress reports as tasks defined with PMT type E 50-50: 50% when start, 50% when complete)
- RF cavities:
 - 1st cavity has outer loops, awaiting final water manifolds, testing in August
 - 2nd cavity had major vacuum welds in June, need to complete vacuum ports, then start on cooling hoops
 - 3rd cavity scheduled to e-beam welder 1st week in August




ANU Costs

- ANU continues to have a negative cost variance
 - In many places we underestimated the necessary labor to complete the tasks
 - Covered by the estimated assigned labor contingency
 - RF cavities are an exception where major technical problems and EVMS rules contributed to a significant cost variance
 - Changes in staffing over the past year have affected our ability to get work done efficiently
- Project managers are actively looking at all charges, especially labor
 - Have found some instances to correct (on instrumentation and magnet tasks)
 - In process in July / August time periods
 - Have found some disconnects between budgeted rates and actual rates in T&M
 - Negative CV of **-\$75k** in June, **-\$51k** in May



Summary


- Shutdown proceeding well:
 - Some places ahead
 - Some places behind
- Laboratory providing necessary resources to stay on schedule
- Critical path items still kickers and RF cavities
- Ahead of schedule to be complete 1 April 2013




ANU Resource Requirements

Time Now


CD-4




FTE := 147.3 hours/month




Remaining milestones





NOVA Project
Milestone Gantt Chart
Progress Reporting - thru June 2012
Time Now: 01Jul12
Baseline: LastMonth

Baseline Milestone ▼
Completed Milestone ☆
Milestone ▲

Activity ID	Milestone Description	Computed Status	Early/Actual Date	Baseline Date	Milestone Level	FY12				FY13				FY14				
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
1.0 -- ANU Planning, Engineering & Design						Now - 01Jul12												
1.0.2.1.6.3	MI Machine Timing Complete	Planned	05Oct12	12Sep12	L.5					 -17d								



NOVA Project

Milestone Gantt Chart

Progress Reporting - thru June 2012

Time Now: 01Jul12
Baseline: LastMonth

Baseline Milestone ▼
Completed Milestone ☆
Milestone ▲

Activity ID	Milestone Description	Computed Status	Early/Actual Date	Baseline Date	Milestone Level	FY12				FY13				FY14				
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
2.0 -- ANU Construction																		
2.0.4.4.2.13	Off-Project:: NuMI Modified Horn 1 Ready for Installation	Planned	02Jul12	14May10	L.5				▲-535d									
2.0.3.2.4.7	NuMI IHEP ME Target Accord Signed	Planned	02Jul12	01Jul10	L.5				▲-502d									
2.0.4.4.2.8	Off-Project: NuMI Horn 1 Modules Installed in Chase Complete	Planned	29Aug12	15Jul10	L.5				▲-535d									
2.0.1.3.4.3	RR DCCT Ready for Installation	Planned	02Jul12	05Jan11	L.5				▲-375d									
2.0.1.1.5.10	First MLAW Magnet Complete	Planned	02Jul12	01Sep11	L.5				▲-208d									
2.0.1.3.4.5	RR BPM System Procurement Complete	Planned	24Aug12	18Oct11	L.5	▼			▲-214d									
2.0.1.1.5.11	Second MLAW Magnet Complete	Planned	29Aug12	31Oct11	L.5	▼			▲-208d									
2.0.1.1.5.12	All MLAW Magnets Complete (including spares)	Planned	26Nov12	01Feb12	L.5		▼		▲-208d									
2.0.4.4.3.7	RR Inj & GC Install PFNs in MI-14 & MI-39	Planned	24Jul12	13Mar12	L.5		▼		▲-93d									
2.0.4.4.3.10	RR Inj & GC Install Resonant Chargers in MI-14 & MI-39	Planned	03Aug12	18Apr12	L.5			▼	▲-75d									
2.0.2.2.5.5	MI LCW System Mods Complete	Planned	20Jul12	03Aug12	L.5				▲-10d									
2.0.1.3.4.6	RR BPM Transition Boards Ready for Installation	Planned	10Sep12	14Aug12	L.5				▼▲-18d									
2.0.3.2.4.3	NuMI ME Target/Carrier/Baffle Assembly Complete	Planned	31Aug12	20Aug12	L.3				▼▲-9d									
2.0.3.2.4.8	Replacement Hadron Monitor Delivered	Planned	17Sep12	17Sep12	L.5				▼▲1d									
2.0.2.2.5.4	MI RF Cavities (2) Installation & Testing Complete	Planned	03Jul12	28Sep12	L.3				▲60d▼									
2.0.1.2.8.3	RR Beam Abort Kicker Checkout/Test Complete	Planned	08Oct12	12Oct12	L.5				▼▲4d									
2.0.1.1.5.5	RR LCW System Mods Complete	Planned	14Feb13	25Oct12	L.5				▼▲-73d									

Project: NOVA_PROJECT
View: NOVA_BARVW_31
Filter: Milestone = [BOOL.T] and ESDATE >= {5/1/07} and Nova_ANU = [BOOL.T] and COMPSTAT <> [ACTS.2]
Sort: BaselineFinish
Run: 25Jul12



NOVA Project

Milestone Gantt Chart


Progress Reporting - thru June 2012

Time Now: 01Jul12
Baseline: LastMonth

Baseline Milestone ▼
Completed Milestone ☆
Milestone ▲


Activity ID	Milestone Description	Computed Status	Early/Actual Date	Baseline Date	Milestone Level	FY12				FY13				FY14				
						Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
2.0.3.3.4.2	NuMI Installation of Target Chase Cooling Complete	Planned	11Jul12	06Nov12	L.5				▲83d	▼								
2.0.1.1.5.1	RR 53 Mhz RF Ready for Beam	Planned	13Feb13	12Nov12	L.4					▼	▲-60d							
2.0.1.2.8.4	RR Injection & Gap Clearing Magnets & Fluorinert Piping in Tunnel Checkout/Test Complete	Planned	30Jan13	19Nov12	L.5					▼	▲-45d							
2.0.4.3.13	ANU Shielding Assessment Updates Complete	Planned	02Jul12	30Nov12	L.3				▲105d	▼								
2.0.1.2.8.5	RR All Kicker Systems Ready for Beam	Planned	05Feb13	10Dec12	L.3					▼	▲-36d							
2.0.3.1.5.1	NuMI Charging PS Upgrades Testing Complete	Planned	02Nov12	14Jan13	L.5					▲45d	▼							
2.0.3.1.5.2	NuMI Primary Beamline Ready for Faster Cycle Time	Planned	02Nov12	14Jan13	L.4					▲45d	▼							
2.0.3.4.4.3	NuMI Cooling Water (Non-RAW) Mods Complete	Planned	19Dec12	23Jan13	L.5					▲20d	▼							
2.0.1.2.8.2	RR Extraction MI Injection Line Kicker Checkout/Test Complete	Planned	05Feb13	28Jan13	L.5					▼	▲-6d							
2.0.3.4.4.2	NuMI RAW Systems Mods Complete	Planned	26Dec12	28Jan13	L.5					▲20d	▼							
2.0.4.3.15	MI Ring Modifications Ready for Beam Transport	Planned	26Mar13	01Jul13	L.2						▲67d	▼						
2.0.4.3.16	RR Modifications Ready for Beam Transport	Planned	27Mar13	01Jul13	L.2						▲66d	▼						
2.0.4.3.17	Ready to Commission Upgrades with Medium Energy Neutrino Beam	Planned	27Mar13	01Jul13	L.2						▲66d	▼						
2.0.4.3.21	ANU Subproject Complete	Planned	01Oct13	31Jan14	L.5								▲81d	▼				

Project: NOVA_PROJECT
View: NOVA_BARVW_31
Filter: Milestone = [BOOL.T] and ESDATE >= {5/1/07} and Nova_ANU = [BOOL.T] and COMPSTAT <> [ACTS.2]
Sort: BaselineFinish
Run: 25Jul12




EVMS Performance

Cumulative Performance



Performance Indices (Cumulative)




Month	BCWS	BCWP	ACWP	SPI	CPI
Oct-11	\$452,944	\$616,798	\$716,328	1.36	0.86
Nov-11	\$732,319	\$834,344	\$1,178,574	1.14	0.71
Dec-11	\$1,017,305	\$369,795	\$1,274,208	0.36	0.29
Jan-12	\$581,113	\$860,305	\$805,092	1.48	1.069
Feb-12	\$561,330	\$544,809	\$1,180,131	0.97	0.46
Mar-12	\$759,409	\$1,128,324	\$1,541,540	1.49	0.73
Apr-12	\$845,830	\$820,307	\$1,041,863	0.97	0.79
May-12	\$1,561,287	\$1,372,793	\$1,757,983	0.88	0.78
Jun-12	\$1,785,348	\$2,327,656	\$3,027,918	1.30	0.77




More breakdown


Performance Indices Labor (Cumulative)



Performance Indices M&S (Cumulative)



- CPI for labor stabilized at 0.80, for M&S stabilized at 0.9
 - In March, took all tasks that started in April – July and moved \$ from labor contingency to labor budget
 - Decommissioning tasks went positive in both schedule and cost
 - Still catching up with RF (negative again)
 - Overhead rate change did affect CPI for month: Suzanne made a correction based on BCWS in Oct-May time period. Work with BCWS before Oct did not get correction, so hit all in June (e.g., RF). ~1.5%
 - T&M rates in Cobra do not match T&M rates charged, **-\$75k** CV in June on BCWP



From the September 2008 PMG



ANU Costs/Budget

- Need to do a variance analysis from work done before January 1, 2008 - over ran on labor
 - More time spent on preparing /doing reviews in FY07 & FY08 then anticipated
 - Under-estimating labor seems to occur no matter how hard I try

CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE											
1. CONTRACTOR					2. CONTRACT			3. PROGRAM			4. REPORT PERIOD
a. NAME Fermi National Accelerator Laboratory					a. NAME			a. NAME NOvA project			a.FROM 01-Mar-2008 b.TO 31-Mar-2008
8. PERFORMANCE DATA											
ITEM (1)	CURRENT PERIOD					CUMULATIVE TO DATE					AT COMPLETION
	BUDGETED COST		ACTUAL COST WORK PERFORMED	VARIANCE		BUDGETED COST		ACTUAL COST WORK PERFORMED	VARIANCE		BUDGETED (14)
	WORK SCHEDULED	WORK PERFORMED		SCHEDULE	COST	WORK SCHEDULED	WORK PERFORMED		SCHEDULE	COST	
	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(14)
DA DOE-ACEL MIE											
2.0 ANU Construction											
Fully burdened AY\$K											
00											


September 16, 2008 NOVA PMG meeting

Nancy L. Grossman

16




Shorter term trending?






Summary


- Shutdown work progressing
 - Some ahead, some behind, anticipate meeting the schedule
- Costs still slipping, still paying attention
 - Corrections identified and being applied in July and August




Engineers & Scientists FTE by week



FTE := 34 hours/week



ANU FTE by week



FTE := 34 hours/week