



NOvA Experiment Status

Steve Magill Argonne National Laboratory
All Experimenter's Meeting, November 18, 2013


Far Detector Construction



The Intensity Frontier

NOvA Far Detector Assembly Progress


Status Date: 18NOV13



Event at FarDet

Vertical Modules
(readout at top)

Horizontal Modules
(readout on side)



FEBs installed

APDs installed
(Position 6)
Full gain, warm
Coated, no A174
primer




APDs installed
Full gain, cold
Coated, no A174
primer

APDs installed
Full gain, cold
Coated w/A174
primer

Diblock – 64 planes of
alternating x-y views;
each plane made up of
12 32-channel modules

Note : 4-diblock track in vert. view (2-diblock match in horiz. View)
Hit color denotes timing

FarDet performance past week



- Very reliable, continuous running on weekends
- APD installation weekdays interrupts DAQ
- Weekday replacements also stops DAQ
- HVAC maintenance – computers shut down

Near Detector Progress



Transporting Block 6 from
CDF to Minos SB



Fully installed power cables for entire ND



Near Detector Schedule



News and Weekly Schedule



- **Block #6:** *as-build location survey Monday*
- **Block #7**
 - 2 stacks module received last Wed.*
 - Assembly to complete Friday*
 - Chance to transfer to MSB before Thanksgiving*
- Assembly table modification to start after block #7 installation
- PS/PDB/DCM for last di-block to start the week of Dec 9?
- DAQ group is repurposing CPU nodes to read out ND -- docDB 10309
- Still working on getting FEB5 boards and TECC cards
- APD water cooling and dryer installations
 - Dryer equipment installation starts this week*
 - Controls (PLC/iFIX) to start cabling this week*
- Almost ready to request ORC review of scintillator filling, but still need
 - Tanker location and connections*
 - PPE and spill control & cleanup procedures*

Summary



- NDOS Prototype running smoothly, useful for testing of software/firmware/monitoring upgrades before rolling out at FarDet – test of new FEBs for Near Detector
- NDSBTest (Near Detector Surface Building Test) 30 APD test stand for cooling/monitoring tests of APDs
- FarDet – 2.5 diblocks running cold at full gain – very smooth running, 25th block (out of 28) in place – new APD installation ongoing – very good initial performance of APDs w/o A174 primer
- NearDet – 3/4 of the Near Detector blocks are in place – finish in early January 2014, scintillator filling to start immediately after