



# Nova Far Detector Assembly Report

Patrick Lukens

Fermilab




# Detector Assembly

---

- Assembly of the Nova Far Detector began Aug. 2012
  - **Four** blocks have been assembled and installed.
  - Installation of the **fifth block is anticipated for 6 Dec.**
  - Each assembly has improved from the previous one
    - Crew gains experience
    - More efficient methods are developed.
    - Module surface preparation done by the module factory.
- Startup was delayed by adhesive concerns
  - Solutions were identified and implemented



# Adhesive Strength Requirement



From Nova #5726

- Predicted maximum stress in the adhesive is 125 psi
- Predicted peel force is 9 lb./in.
- We established a 500 psi standard, based on desiring a safety factor of 4 in this stress.



# Adhesive Strength

	Zero Open Time			20 Minute Open Time		
Glue Line Thickness	0.012"	0.030"	0.060"	0.012"	0.030"	0.060"
Shear Stress (psi)	1132.3	1008.6	792.9	842.6	508.5	294.3
Shear Stress Std-Dev.	131.6	309.7	47.1	137.5	124.0	87.8
Peel (lbs/in)	99.12	125.1	122.9	87.1	64.8	84.1
Peel Std-Dev.	14.3	15.8	21.7	17.2	23.2	22.4

From Nova #1944

- Plastic Welder 60 from ITW Devcon was developed for Nova
- Strength tests on prototype Nova PVC established our assembly specifications
  - No more than 20 minutes open time
  - Flatness to within 0.75 mm




# Adhesive Strength Concerns

---

- Strength test performed in May, 2012 by ITW Devcon and ANL showed poor strength when our intended adhesive was used on production PVC.
  - Prototype parts gave stronger joints.
- This problem was addressed on two fronts
  - Modified Plastic Welder formula from ITW Devcon
    - Minor, no cost change
  - PVC surface treatments were studied for improved bonding
    - Abrading the surface with sandpaper



# Tests with New Adhesive



Shear sample under tension  
1000 psi shear strength seen



Peel samples  
100 pounds/inch seen

- Safety factor in shear is ~8, ~10 or more in peel.
- All glued surfaces will be scuffed with sandpaper
  - Considered to be very conservative, since stress declines with height.



# Adhesive Aging

---

- Obviously, no direct aging tests are possible with Plastic Welder 60 and Nova 27 PVC.
- From the Devcon, No loss of strength from
  - Plastic Welder/PVC bonds immersed in scintillator
  - Plastic Welder immersed in hot salt water for one year.
- There is a long history of using related products.
  - “Aside from these two quantitative studies we have the historical knowledge that similar chemistry - methacrylate - to the PW and PW 60 has been utilized for end use applications such as bonding FRP stringers to hulls within the marine industry.....Again, the life expectancy of such joints is many years. **As such, given the more static and environmentally controlled nature of your application, I am very confident that the adhesive joints will have an extensive life span....**” M. Faino, Devcon





# Module Surface Preparation

- Blocks are built with scuffing for all glued surfaces.
- For first 6 layers, leak and optical fiber tests were repeated after scuffing
  - No failures were found
- Current technique is a floor sander, 80 grit sandpaper.
- Probably ~40 minutes per module to sand
  - Requires crane to move, people to flip, space to work
- Not compatible with the Ash River assembly schedule.
  - Now mostly done in Minneapolis





# Quality Checks Before Assembly



- A leak test is performed to test for shipping damage
- Pressurize, wait 2 hours, compare pressure loss to a reference.
- **0.02 psi/hr. (full scale here) corresponds to a 20  $\mu\text{m}$  hole**
  - **$\sim 1.5$  ml/week for a vertical**

- Optical continuity is checked for each module
- Broken fibers show no response
- These tests only confirm that shipping has not caused problems
  - More sensitive tests are performed at the factory.



# Assembling a Block



Module being positioned



New Picture


Compression plates for last module of Block 0

- The assembly technique was developed at ANL
- Two multilayer “dry stack” exercises at Ash River



# Layer Quality


- After assembly, each layer is measured.
- Scanner data is analyzed by examining the relative heights of adjacent modules
  - Typical flatness check from Layer 14, Block 0.
- Laser scanner gives a height of channel 0 (blue) for one module, channel 31 (red) for the adjacent one.
  - We look at the difference
  - Green lines are  $\pm 1$  mm



- No problems have been seen with layer flatness
  - We're within our flatness specification




# Block Shape



- Scanner data shows the shape of the block front face
  - Each band is a 3 mm range
  - 27 mm full range – the table top accounts for 16 mm



# Block Thickness



- The difference between Layers 0 and 30 give block thickness
  - Each band is a 3 mm range
  - Table contour tracks through the stack or 32 layers
  - $\pm 6$  mm thickness variation



# Block Installation

Edge view of  
Block 0



Pivoter from  
below

- The completed block contains 384 modules, 200 tons
- The assembly table, the Block Pivoter, drives the block 300 feet to the south, then positions it against the wall or previous block.

New Slide



# Block Installation




- Block 0 went in on 10 Sep.
  - Slowed, due to the drive being set for too low an operating pressure
  - A few components were changed, controls reprogrammed for the second block




# Position Sensors

- Each block's position with respect to neighbors is measured with a plunger.
- These are used to monitor proximity in installation
- Long term motion will be monitored





# Proximity to the Bookend



- Sensors show Block is hard to the bookend on the corners
  - Bowing in the middle.




# Block 1 Installation

---

- Installation of Block 1 was our first block-block gap
- Requirements
  - Touching the adjacent block at the top
  - 0.25 inch gap to the neighbor
  - 1 inch tilt to the south
- Accomplished with
  - 0.25 inch PVC shim at the top, 4' x 52'
  - Adjustable stops on the pallets at the bottom
  - Pallet design has nominal tilt




# Block 1 Sensor Screen Shot



- Generally, our gap is slightly large
  - Pallet adjustments will be pulled in slightly next time
  - Tilt measured to be 1 3/8 inch - satisfactory



# Nesting of Blocks



- Difference between Block 2 Layer 0 and Block 1 Layer 30
  - Shapes are strongly correlated – “Pringle affect”



# Block Survey Summary

---

- The assembly table is flat to  $\pm 8$  mm
  - Specification was  $\pm 10$  mm
- Assembled blocks are flat to  $\pm 14$  mm
- However, the contour of the table is maintained through the layers of the block.
  - Thickness variation is small
- Contour of adjacent blocks is correlated, which allows us to achieve our desired (3 mm) gap between blocks.

New Slide



# Block 2 and Beyond

---

- Block 2 was installed on 25 Oct.
  - A three week turnaround
- Slight excess in Blocks 0-1 gap was corrected
  - Blocks 1-2 gap is slightly narrower at the bottom
- Block 3 was assembled as fast as Block 2, installed quicker.
  - Installed 14 Nov.
- Block 4 will be installed before the year end holidays
  - Staff will be reduced through the holidays, one shift



# Assembly History


---

- Rate for placing modules has steadily improved
  - Block 0 - 5 weeks
  - Block 1 - 3 weeks and a day
    - A rhythm was established between scuffing and stacking.
  - Block 2 - 2 weeks and 2 days
    - Most modules were scuffed in Minneapolis
  - Block 3 - 2 weeks and 2 days
    - In spite of having more scuffing at Ash River
- Final preparation and block installation has improved from 5 shifts to 1.

New Slide



# Assembly Conclusions



- Adhesive concerns have been resolved with improved adhesive and scuffed surfaces
- Assembly of the Far Detector is in progress
  - Assembly rate of 250 work hours/block has been achieved
  - 208 hours/block is the goal.
- Block positioning is under control – gaps will be within tolerance.
- We'll continue to look for improvements in efficiency.

New Slide